



BOQ				
S.No.	Description	Length (mm)	QTY / Piece	Weight (KG)
1	MS C Channel 100x50x6 Thk (mm)	8600.00	2	83.90
2	MS C Channel 100x50x6 Thk (mm)	8400.00	1	82.91
3	MS C Channel 100x50x6 Thk (mm)	3668.00	6	36.20
4	MS C Channel 100x50x6 Thk (mm)	2300.00	6	22.70
5	MS C Channel 100x50x6 Thk (mm)	2200.00	3	21.71
6	MS C Channel 100x50x6 Thk (mm)	1750.00	2	17.27
7	MS C Channel 100x50x6 Thk (mm)	845.00	6	8.34
8	MS C Channel 100x50x6 Thk (mm)	800.00	6	7.90
9	MS Angle 50x50x6 Thk (mm)	800.00	30	3.94
10	MS Plate 200x250x10 Thk (mm)		6	3.93
11	MS Plate 200x100x12 Thk (mm)		4	3.14
12	Lifting Lug 220x100x12 Thk (mm)		6	1.73
13	Earing Lug 650x50 Length (mm)		2	0.20

Approximate Total Weight (KG)		
Total Length of MS C Channel 100x50x6 Thk (mm)	81178	mm
Total Length of MS Angle 75x75x6 Thk (mm)	24000	mm
		0.0000

NOTE:  
All Dimension are in mm.

REV.	DATE	DESCRIPTION	BY	CHD	APPD.
0		ISSUED FOR APPROVAL	GY	MA	

### DRINKING WATER HUB

DRAWN	CHECKED	APPROVED	JOB NO.
GY	MA		000-0000

PROJECT: 0.5 USMCD Sea Water RO at Manora Island

DEPARTMENT: Drinking Water Hub,  
Special Initiative Department.

CATEGORY: RO PLANT (SW)

### New RO Skid For 18 Vessel

DRAWING NO	REV.	SCALE	SHEET
000-30092016	0	NTS	1 OF 1