

FIRMS / CONTRACTORS



NAME OF WORK: IMPROVEMENT OF SEWERAGE SYSTEM PROVIDING / LAYING 8", 12" DIA RCC PIPES & PLACING / FIXING OF RCC RING SLABS & COVERS FOR HAJI MUREED GOTH UC-44 OF LIAQUATABAD ZONE (SEW).

Date of Opening: 02-05-2017

Time of Receiving: 02:00 PM

Time of Opening: 02:30 PM

Serial No. 32545

S.NO	NAME OF CONTRACTOR	NAME OF FIRMS	SIGNATURE
1,	Treat-Consult Co.	Aleem Ahmed Khan	
2,	Raiz & Co.	Raiz	

Method and procedure of procurement: Open Competitive Bidding (National/ International Competitive Bidding) (Single Stage-One Envelope)

Description of work: IMPROVEMENT OF SEWERAGE SYSTEM BY PROVIDING / LAYING 8", 12" DIA RCC PIPES & PLACING / FIXING OF RCC RING SLABS & COVERS FOR HAJI MUREED GOTH UC-44 OF LIAQUATABAD ZONE (SEW)

Date of Opening: 02-05-2017


BIDDERS' ELIGIBILITY/ QUALIFICATION REPORT


Eligibility/ Qualification Criteria:


S. No.	Eligibility / Qualification Criteria	Bidders' Name	
		M/s.Trust Construction Co.	M/s.Riaz & Co.
1.	Registration with PEC (if applicable)	N/A	N/A
2.	NTN	Yes	Yes
3.	Sales Tax Registration (FBR)	N/A	N/A
4.	Registration with Sindh Revenue Board (SRB)	Yes	Yes
	Qualification Criteria:		
5.	Minimum three years' experience of relevant field.	Yes	Yes
6.	Turnover of at least last three years	Yes	Yes
7.	Required Bid Security is attached.	Yes	Yes
8.	Bid is signed, named and stamped by the authorized person of the firm along with Authorization letter.	Yes	Yes
9.	Any other factor deemed to be relevant by the procuring agency subject to provision of Rule-44	N/A	N/A
10.	Qualified/ disqualified	Qualified	Qualified


(Arshad Ali)
D.A.O (District Central)
Member / Secretary


(Saif-ul-Haque)
Additional Director Internal
Audit – KMC Member


(Maqsood Ahmed Shaikh)
Superintending Engineer (KMC)
Member


(Tauqeer Ahmed Khan)
S.E (District Central-B)
Member


(Saleem Ahmed)
Director (Design & Estimate)
Convener



KARACHI WATER & SEWERAGE BOARD

OFFICE OF THE DIRECTOR (DESIGN & ESTIMATE)

BID EVALUATION REPORT

1	Name of Procuring Agency:	KARACHI WATER & SEWERAGE BOARD
2	Tender Reference No:	SPPRA Serial No.32545 I.D No. _____
3	Tender Description/Name of Work/Item:	IMPROVEMENT OF SEWERAGE SYSTEM BY PROVIDING / LAYING 8", 12" DIA RCC PIPES & PLACING / FIXING OF RCC RING SLABS & COVERS FOR HAJI MUREED GOTH UC-44 OF LIAQUATABAD ZONE (SEW)
4	Method of Procurement:	Single Stage (One Envelop)
5	Tender Published:	Through SPPRA Web Site
6	Total Bid Documents Sold:	2 Nos
7	Total Bid Received:	2 Nos
8	Technical Bid Opening Date (if applicable):	N/A
9	No. of Bid Technically Qualified (if applicable)	N/A
10	Bid (s) Rejected:	NIL
11	Financial Bid Opening Date:	02-05-2017

12 BID EVALUATION REPORT


S#	Name of Firm / Bidder	COST OFFERED BY THE BIDDER	RANKING IN-TERMS OF COST	COMPARISON WITH ESTIMATED COST	REASON FOR ACCEPTANCE / REJECTION	REMARKS
1	M/s. Trust Construction Co.	Rs.9,26,762/-	1 st Lowest	@1.655% Above	Pay Order and required documents are available. P.O # 17255955 dated:28-04-2017 Rs.18,600/-from HBL Nazimabad Branch Karachi	Substantially Responsive
2	M/s.Riaz & Co.	Rs.9,41,319/-	2 nd Lowest	@3.251% Above	Pay Order and required documents are available. P.O # 17255952 dated:28-04-2017 Rs.20,000/-from HBL Nazimabad Branch Karachi	Substantially Responsive


The all concerned bidders are being informed accordingly.

The E.E Concerned for compliance of Rule-45 of SPPRA 2010 **M/s.Trust Construction Co.** declared as the lowest responsive bidder by the Committee and recommended for sanction from Competent Authority.


(Arshad Ali)
D.A.O. (District Central)
Member / Secretary


(Saif-ul-Haque)
Additional Director Internal
Audit – KMC Member


(Maqsood Ahmed Shaikh)
Superintending Engineer (KMC)
Member


(Tauqeer Ahmed Khan)
S.E (District Central-B)
Member


(Saleem Ahmed)
Director (Design & Estimate)
Convener

Method of Procurement: Single Stage Single Envelope.

Name of Work: IMPROVEMENT OF SEWERAGE SYSTEM BY PROVIDING / LAYING 8", 12" DIA RCC PIPES & PLACING / FIXING OF RCC RING SLABS & COVERS FOR HAJI MUREED GOTH UC-44 OF LIAQUATABAD ZONE (SEW)

MINUTES OF BID OPENING MEETING.

A meeting of the procurement committee of this department was held on 02-05-2017 for opening the bids received in respect of subject NIT till deadlines of submission. The meeting was attended by all / following members of the procurement committee and the representative of bidders. **(Attendance sheet is enclosed).**

2. Two bidders submitted their bids till the deadline of submission.
 - i. M/s. Trust Construction Co.
 - ii. M/s. Riaz & Co.
3. The bids were opened at 2:30 P.M in the presence of the above mentioned participants and the rates quoted by bidders were read aloud and encircled by Chairman of the Procurement Committee.

S. No	Name of Firm	Quoted Price	Amount of Bid Security	Pay Order No. / Date
01	M/s. Trust Construction Co.	Rs.9,26,761/-	Rs.18,600/-	P.O # 17255955 dated:28-04-2017 from HBL Nazimabad Branch Karachi
02	M/s.Riaz & Co.	Rs.9,41,318/-	Rs.20,000/-	P.O # 17255952 dated:28-04-2017 from HBL Nazimabad Branch Karachi


4. The bids do not contain any cutting or overwriting.
5. The committee shall examine all the bids as per the qualification / eligibility criteria provided in the bidding document and verify the documents and bid security submitted by the bidders (if required).

The meeting ended with the vote of thanks to and from the chair.


(Arshad Ali)
D.A.O (District Central)
Member Secretary


(Saif-ul-Haque)
Additional Director Internal
Audit – KMC Member


(Maqsood Ahmed Shaikh)
Superintending Engineer (KMC)
Member


(Tauqeer Ahmed Khan)
S.E (District Central-B)
Member


(Saleem Ahmed) 02/05/17
Director (Design & Estimate)
Convener

COMPARATIVE STATEMENT

Name of Work: IMPROVEMENT OF SEWERAGE SYSTEM BY PROVIDING / LAYING 8", 12" DIA RCC PIPES & PLACING /
FIXING OF RCC RING SLABS & COVERS FOR HAJI MUREED GOTH UC-44 OF LIAQUATABAD ZONE (SEW)

Item No	Description of Work	Estimated Cost				M/s.Trust Construction Co.		M/s.Riaz & Co.		
		Quantity	Rate	Per	Amount	Rate	Amount	Rate	Amount	
1	Dismantling and removing road metalling	2800.00	Cft	605.00	%Cft	16,940.00	650.00	18,200.00	670.00	18,760.00
2	Dismantling Cement concrete plain 1:2:4	187.50	Cft	3327.50	%Cft	6,239.06	3300.00	6,187.50	3350.00	6,281.25
3	Excavation for pipe line in trenches and pits in all kind of soil of murum i/c trimming and dressing sides to true alignment and shape leveling of beds of trenches to correct level and grade cutting joints holes and disposal of surplus earth within one chain as directed by Engineer Incharge providing fence guards, lights, flags sand temporary crossing for non-vehicular traffic wherever required lift upto 5 ft (1.52 m) and lead upto one chain (30.5m). Lift 0' - 5'ft	15250.00	Cft	4650.00	%0Cft	70,912.50	4550.00	69,387.50	4650.00	70,912.50
	Add for additional lift of every three ft or part there of in item No.1 to 15 (A&B) excavations for pipe lines and storage tanks trenches and pits. 05' to 08' ft	900.00	Cft	5200.00	%0Cft	4,680.00	5000.00	4,500.00	5300.00	4,770.00
4	Full hire charges of pumping set per day i/c of wages of driver and assistant fuel or electric energy platform for placing the pump etc at lower depth with suction and delivery pipes for pumping out water found at various depth from trenches including the cost of erection and dismantling after completion of the job. Hire charges of pumping set upto 10 HP pumping out water from 10 ft deep trench	10.00	Days	1500.00	P/Day	15,000.00	1550.00	15,500.00	1600.00	16,000.00
5	Providing, & Laying of RCC Pipes with Rubber Ring Joint and fitting in trench including cutting, fitting, jointing with rubber ring i/c testing with water to specified pressure. 08" Dia	1100.00	Rft	206.00	P/Rft	226,600.00	205.00	225,500.00	207.00	227,700.00
	12" Dia	100.00	Rft	367.00	P/Rft	36,700.00	368.00	36,800.00	370.00	37,000.00
6	Providing manhole 4' feet internal diameter without RCC manhole cover with C.I. Frame (15 KG) and 5 feet clear depth cast in situ with 1:2:4 CC in 9" thick wall, 1:4:8: C.C in 6ft dia and 6" inch thick in foundation 1:2:4 C.C in benching 12" thick cement plastering with 1:3 C.M on all inside wall surfaces, channel and benching i/c making required nos of main and branch channels, 3/4" dia m.s foot rest @12" c/c i/c cost of excavation in all kinds of soil, backfilling and disposal of excavated stuff etc complete as per design and instruction of engineer incharge.	20.00	Nos	14529.29	Each	290,585.80	15400.00	308,000.00	15200.00	304,000.00

T

(Oman) 03/5


H

Sad

Shukla


**Name of Work: IMPROVEMENT OF SEWERAGE SYSTEM BY PROVIDING / LAYING 8", 12" DIA RCC PIPES & PLACING /
FIXING OF RCC RING SLABS & COVERS FOR HAJI MUREED GOTH UC-44 OF LIAQUATABAD ZONE (SEW)**

Item No	Description of Work	Estimated Cost				M/s.Trust Construction Co.		M/s.Riaz & Co.		
		Quantity	Rate	Per	Amount	Rate	Amount	Rate	Amount	
7	Extra for depth beyond 5' depth, if less than 5' deduction will be made at the same rate.	12.00	(+)Rft	2538.62	P/Rft	30,463.44	2500.00	30,000.00	3000.00	36,000.00
8	Making connection with the existing manhole including the cost of cutting hole in wall, making them good in C.C 1:2:4 and making the required channel etc. complete	10.00	Nos	180.00	Each	1,800.00	200.00	2,000.00	210.00	2,100.00
9	Refilling the excavated stuff in trenches 6" thick layer i/c watering ramming to full compaction etc complete.	15431.73	Cft	2760.00	%0Cft	42,591.57	2750.00	42,437.26	3000.00	46,295.19
10	Manufacturing and supplying of 21" inch dia RCC Manhole Covers cast in 1:2:4 cement concrete ratio 3" inch deep at centre rein-forced with 1/2" dia M.S tor bars with 4" c/c welded to a 3/16" thick 2" wide M.S Plate and two hook of 3/8" dia tor bars including compacting, curing and transportation within 10 miles etc. 21" Dia	50.00	Nos	913.63	Each	45,681.50	915.00	45,750.00	925.00	46,250.00
11	Manufacturing and supplying of RCC Ring Slab of 21" dia (inside) and 36" dia outside 7.5" width and 6" thick i/c 3/8" dia tor steel bars two concentric rings with 3/8" dia 8 Nos cross linked bars welded and two sunk type hooks, casted in 1:1 1/2:3 concrete with embedded 15 Kg C.I Frame in perfect position i/c transportation charges for an average lead of 20 Km per trip from casting yard to town office. (A minimum of 25 slabs per trip will be transported.	50.00	Nos	1906.60	Each	95,330.00	1900.00	95,000.00	1930.00	96,500.00
12	Shifting to the site and fixing 36" dia ring slab in perfect position on damaged manhole i/c cutting of the position of damaged manhole in proper shape laying in layer of C.M in 2" thickness and disposal of the debris.	50.00	Nos	563.09	Each	28,154.50	550.00	27,500.00	575.00	28,750.00
TOTAL QUOTED / CORRECTED COST						911,678		926,762		941,319


(Arshad Ali)
D.A.O (District Central)
Member / Secretary
03/05/17


(Saif-ul-Haque)
Addl. Director Internal Audit
KMC - Member


(Maqsood Ahmed Shaikh)
Superintending Engineer (K.M.C)
Member


(Tauqeer Ahmed Khan)
S.E (District Central-B)
Member


(Saleem Ahmed)
Director (Design & Estimate)
Convener
03/05/17